PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Construction of Gym Building near HMT Ground (Jp Park) in ward no 17
2	Estimate amount of work & sanctioned No.	Est amount:-50.00 lakhs EE/RRND/WO.NO/104/2015-16 Date:-16-01-2016
3	Amount put to tender	50.00 LAKHS
4	Agreement No	104/2015-16 Date: 16-01-2016
5	No. & date of work order issued	EE/RRND/WO.NO/104/2015-16 Date:-16-01-2016
6	Time limit originallly fixed for completion of the work	180 DAYS
7	Name of the Contractor	M Manjunath
8	Date of application of the contractor for granting the extension of time	04-07-2016
9	Date of receipt of application in the Sub Division	04-07-2016
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	20%
12	Work carried out by the contractor during the original period.	-
13	Work carried out during the 2nd extension.	NA
14	Time now applied	331 days from 04-07-2016
15	Date of recommending the time limit applied for	31-05-2017
16	Whether the original application of the Contractor enclosed	YES
17	Balance works remaining to be done	COMPLETED

Scanned by CamScanner

18	Probable time limit required for completion remaing works.	
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Conservator of Forest	Not Applicable
22	Daily rate & fine proposed	NA
23	Recommendation of the Executive Engineer-5.	
24	Chief Engineer (RR Nagar), BBMP	

Assistant Engineer
Ward No 17

Executive Engineer
RR Nagara Division

Asst.Executive Engineer
~~Laggere~~ sub Division

Chief Engineer
RR Nagara Division

Scanned by CamScanner